

ಮಂಡಿಸಿದೆ.

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

17) ವಿಷಯ: Improvements to roads and drains at Lake view layout and jayamuni layout in kempegowda ward no -01 of yelahanka Sub division. ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾಧೇಶ ಸಂಖ್ಯೆ: EE(YNK.D) Epmt -12/W.O/ 55 /2022-23
dt : 2-1-2023.

2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 3-4-2023.

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ, Improvements to roads and drains at Lake view layout and jayamuni layout in kempegowda ward no -01 of yelahanka Sub division.. ಕಾಮಗಾರಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ Sri.Nandan kumar M N ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯು ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿನ ವೆಂಕಟಾಲ ಲೇಕ್ ವೀಕ್ ಲೇಔಟ್ ಮತ್ತು ಜಯಮುನಿ ಬಡಾವಣೆಗಳ ರಸ್ತೆಗಳಿಗೆ ಚರಂಡಿ ನಿರ್ಮಾಣ ಹಾಗೂ ಡಾಂಬರಿರಕಣ ರಸ್ತೆ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಬೇಕಾಗಿದ್ದು, ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಸ್ಥಳದಲ್ಲಿ ಸ್ಥಳೀಯರು ಅಡಚಣೆ ಉಂಟು ಮಾಡಿರುವುದರಿಂದ 40 ದಿನಗಳ ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ವಿಳಂಬವಾಗಿರುವ 40 ದಿನಗಳಿಗೆ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Vahini

Rameshraj
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಶ್ರೀ (17)

ಕಂಡಿಕೆ (17) ಕಾರಿ (17) ಕೆಲಸ ಮುಕ್ತವಾಗಿರುತ್ತದೆ
ಮುಂಚೂಣಿಯಲ್ಲಿ ದಿನಕ್ಕೂ ದಿನ ಬೆಂಕಿ
ಯಿ 25/- ನಂತರ ಕಂಡಿಕೆ ಮಧ್ಯೆ EOT ಪ್ರಸ್ತಾವನೆ
ನಿರ್ಮಾಣಕ್ಕೆ ಮುಂದುವರಿಸಿದೆ

AS

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಿಭಾಗ

EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains at Lake view layout and jayamuni layout in kempegowda ward no -01 of yelahanka Sub division
2	Amount of Work Portion	Rs 15.00 lakhs
3	Estimated Cost	Rs 14.94 lakhs
4	Name of Contractor	Sri Nandan kumar M N
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 55 /2022-23 date : 2-1-2023
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ 55 /2022-23 date : 2-1-2023
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	03-04-2023
9	Date of receipt of application in the sub division office	03-04-2023 ✓
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation for RCC drain and laying wet mix for Asphalt road
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	40 days ✓ 10/05/2023
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period.
18	Probable time required for completion of remaining work	40 days
19	Cost of work charged establishment charged on the work after the expiry of original period.	

20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	Rs 25/- per day penalty imposed.

[Signature]
Assistant Engineer

[Signature]
Executive Engineer
Yelahanka Division Bangalore-64
ಬೆಂಗಳೂರು ವಿಭಾಗ
ಯಲಹಂಕ ವಿಭಾಗ

[Signature]
Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64
(BBMP Ynk. Zn)
Yelahanka, Bangalore